



EAST COBB MIDDLE SCHOOL  
**WEEKLY PROGRESS UPDATE**  
 Week Ending 3/26/17

**Construction Summary**

Subcontractors currently working on site    7

Subcontractors List:

Balance Site	Site Work
A & E Concrete	Concrete
STEIN STEEL	STEEL
Georgia Mechanical	HVAC
ECI	Electrical
Advanced Exteriors	Masonry
SPECIALTY SPRAY SYSTEMS	Fireproofing
ASTRO INTERIOR CONTRACTING	Metal Framing

**Ongoing Work the Week of 3/27/17 thru 4/2/17**

- Grading Front parking Lots
- Upper level Footings
- Prep upper level Elevated Slab
- Main Level Sub Grade Block
- Main Level Electrical
- Main Level Plumbing
- Lower level Electrical
- Main level Electrical
- Lower Level Fireproofing
- WSHP hangers Main level
- Masonry wall interior Lower level
- Temporary lighting and power
- Prep Elevated slab Second Section Main level Decking
- Submittals

## **Work Starting Next Week**

- Continuing Submittals
- Continuing Fireproofing
- Continuing main level Footings
- Continuing main level electrical
- Continuing main Level plumbing
- Main level Electrical Over Head
- Main level Plumbing
- Continuing hangers main level
- Continuing Lower level Masonry interior walls

## **Weather Related Days**

## **Safety Related Incidents**

NA

## RELATED JOB PHOTOS



**Main Level Elevated Slab**





**Lower Level Fireproofing**





**Main Level Overhead Electrical**





**Lower Level HVAC**



