



EAST COBB MIDDLE SCHOOL
WEEKLY PROGRESS UPDATE
 Week Ending 11/10/17

Construction Summary

Subcontractors currently working on site 15

Subcontractors List:

A & E Concrete	Concrete
Georgia Mechanical	HVAC
ECI	Electrical
Advanced Exteriors	Masonry
SPECIALTY SPRAY SYSTEMS	Fireproofing
ASTRO INTERIOR CONTRACTING	Metal Framing
NORTHSIDE BUILDING SERVICES, INC.	Roofing System
EVERYTHING ELSE SERVICES, LLC	Carpentry
STEIN STEEL	Steel
Polk County	Plumbing
Amber Fire	Sprinkler
Abuck	Metal Roofing
C&S Glass	Storefront and Windows
Balanced Site	Erosion Control
Dykes	Paving

Ongoing Work the Week of 11/04/17 thru 11/10/17

- Putting down GAB at bus parking
- Continuing electrical west of commons
- Continuing plumbing west of commons
- Continuing HVAC west of commons
- Continuing CMU west of commons

- Continuing brick North side of building
- Going to permanent power
- Setting window frames at Clearstories
- Laying asphalt at bus parking
- Laying brick on West side of building

Work Starting Next Week

- Piping in equipment in mechanical room
- Installing ceiling grid main level at 3 story
- Laying CMU in auditorium

Weather Related Day(s)

Safety Related Incidents

No

RELATED JOB PHOTOS



North view at main level.



North view at 2 story.



North view at 3 story facing bus parking.



North side of bus parking facing east.



East side of 3 story facing south.



East of 3 story facing west.



East view of 3 story and gym.



Paving process at bus parking.



South view at auditorium.



South view at 2 story.



West view at auditorium.



West view at cafeteria.



West view at kitchen area.



West view at North side of kitchen.