



EAST COBB MIDDLE SCHOOL
WEEKLY PROGRESS UPDATE
 Week Ending 11/17/17

Construction Summary

Subcontractors currently working on site 15

Subcontractors List:

A & E Concrete	Concrete
Georgia Mechanical	HVAC
ECI	Electrical
Advanced Exteriors	Masonry
SPECIALTY SPRAY SYSTEMS	Fireproofing
ASTRO INTERIOR CONTRACTING	Metal Framing
NORTHSIDE BUILDING SERVICES, INC.	Roofing System
EVERYTHING ELSE SERVICES, LLC	Carpentry
STEIN STEEL	Steel
Polk County	Plumbing
Amber Fire	Sprinkler
Abuck	Metal Roofing
C&S Glass	Storefront and Windows
Balanced Site	Erosion Control
Dykes	Paving

Ongoing Work the Week of 11/11/17 thru 11/17/17

- Paving bus parking
- Continuing electrical west of commons
- Continuing plumbing west of commons
- Continuing HVAC west of commons
- Continuing CMU west of commons

- Continuing brick south side of building
- Setting window frames at Clearstories
- Laying brick on west side of building

Work Starting Next Week

- Piping in equipment in mechanical room
- Installing ceiling grid main level at 3 story
- Laying CMU in auditorium

Weather Related Day(s)

Safety Related Incidents

No

RELATED JOB PHOTOS



Northwest at kitchen area



North elevation at 3 story



Concrete spillway being built



$\frac{3}{4}$ of bus parking paved



Northeast view at 3 story



Bus parking area



Northwest view at 3 story



Center view of 3 story



Southeast view pointing at gym area



Northward view at bus parking area



Southwest view at auditorium



West view at auditorium



West view at main entrance



Northwest view at kitchen area