



EAST COBB MIDDLE SCHOOL
WEEKLY PROGRESS UPDATE
 Week Ending 10/27/17

Construction Summary

Subcontractors currently working on site 15

Subcontractors List:

| | |
|-----------------------------------|------------------------|
| A & E Concrete | Concrete |
| Georgia Mechanical | HVAC |
| ECI | Electrical |
| Advanced Exteriors | Masonry |
| SPECIALTY SPRAY SYSTEMS | Fireproofing |
| ASTRO INTERIOR CONTRACTING | Metal Framing |
| NORTHSIDE BUILDING SERVICES, INC. | Roofing System |
| EVERYTHING ELSE SERVICES, LLC | Carpentry |
| STEIN STEEL | Steel |
| Polk County | Plumbing |
| Amber Fire | Sprinkler |
| Abuck | Metal Roofing |
| C&S Glass | Storefront and Windows |
| Balanced Site | Erosion Control |
| Dykes | Paving |

Ongoing Work the Week of 10/23/17 thru 10/27/17

- Putting down GAB at bus parking
- Continuing electrical west of commons
- Continuing plumbing west of commons
- Continuing HVAC west of commons
- Continuing CMU west of commons

- Continuing brick on roof pop-ups
- Pouring concrete in auditorium

Work Starting Next Week

- Pouring cooler freezer for kitchen
- Installing grounding and pulling wire for permanent power
- Laying brick at north side of main level heading west
-

Weather Related Day(s)

Safety Related Incidents

No

RELATED JOB PHOTOS



Northwest view of single story.



South view of single story.



South view of 2 story.



East view of 3 story.



Bus parking lot.



North view of roadway exiting bus parking lot.



North view of single story.



Learning Commons pop-up.